

Week in Review and Lookahead

Friday, September 16, 2022

This week, the Green Line Transformation team has been continuing to coordinate with local stakeholders on the designs for the [D Branch Station Accessibility Improvements project](#). The upcoming Green Line [Train Protection and Track Upgrades construction on the D Branch](#) will help prepare these stations for future upgrades



Green Line Train Protection and Track Upgrades



[Green Line Train Protection and Track Upgrades](#): From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the [Green Line Train Protection System \(GLTPS\)](#)

- **Lookahead** | On Monday, crews will bring rail to the Riverside yard. From Monday, September 19 through Friday, September 23, crews will weld rail to prepare for the more than 6,000 feet of track replacement planned to take place on the D Branch from Saturday, September 24 – Sunday, October 30. The prep work scheduled for next week will not impact Green Line service

[Read today's press release for more information](#)

2022 Construction Schedule

- ✓ **B Branch** (Boston College – Kenmore): Monday, June 20 – Friday, July 1 (**complete**)
- ✓ **C Branch** (Cleveland Circle – Kenmore): Monday, July 11 – Friday, July 22 (**complete**)
- ✓ **E Branch** (Heath St – Copley): Saturday, August 6 – Sunday, August 21 (**complete**)
- **D Branch** (Riverside – Kenmore): Saturday, September 24 – Sunday, October 30