



Week in Review and Lookahead

Friday, April 14, 2023

Monday, April 17 will mark the 127th Boston Marathon. Copley Station will be closed for the entire day. South Street, Kent Street and Saint Mary's Street stations will be closed from approximately 10 AM – 6 PM. To learn about service changes planned for Monday, read the [MBTA's Boston Marathon Guide](#)



Signal Upgrades



Orange Line Signals: Improve safety and reliability with modernized signals

- ✓ **This Week** | At Wellington yard, crews conducted simulated testing and control line testing, worked on wiring connections in the signal bungalow, and installed new racks, wires, and cables in the signal houses. At North Station and Chinatown, crews installed new racks, wires, and cables in the temporary signal house
- **Lookahead** | Crews will continue testing and installing racks, wires, and cables at various stations and preparing for signal cutovers and diversions

*Schedule subject to change with weather conditions and in accordance with public health directives
Project percentages represent the value of the installed work

Wellington Yard and Maintenance Facility Updates



21,895 Feet of Track



99% Completed

69 Units of Special Track



99% Completed


Traction Power & Signals



95% Completed

Wellington Yard: Upgrade Wellington Yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews cleaned and rearranged the yard in preparation of the high mast light poles erection on April 22nd. Crews continued with punch list work and general clean-up
- **Lookahead** | Crews will continue working on punch list items and clean-up




Building Upgrade



90% Completed

Power Substation



97% Completed

Train Wash



90% Completed

Maintenance Bays




75% Completed

Wellington Maintenance Facility: Modernize the Vehicle Maintenance Facility to improve vehicle maintenance, reduce downtime and customer wait times, provide cleaner trains, and deliver safer operation

- ✓ **This Week** | Crews continued working at track 19 and track 20. Electricians worked on door security connections
- **Lookahead** | Crews will continue working on track 19 and 20. Electricians will continue working on the fire alarm and security systems


Traction Power Substations



Traction Power Substations: Modernize the third rail power supply to reduce the risk of service disruptions; develop a power system capable of supporting additional Orange Line service

- ✓ **This Week** | At Oak Grove, crews continued installing control cables and termination cables. At Sullivan, crews conducted point-to-point tests
- **Lookahead** | Crews will continue performing cable connections on the new equipment

Rail Fastener Replacement



- ✓ **This Week** | Replacement of rail fasteners at Tufts Curve continued
- **Lookahead** | Crews will work on punch list items and continue installing new rail fasteners

*Schedule subject to change with weather conditions and in accordance with public health directives
Project percentages represent the value of the installed work