

### Week in Review and Lookahead

Friday, June 9, 2023

For the next two weekends, shuttles will replace **Green Line service** between Union Square and Medford/Tufts and Government Center, for finishing work on the Green Line Extension and rail replacement on the Lechmere Viaduct. From Monday, June 12 – Sunday, June 25 Green Line service will be suspended between North Station and Government Center to allow for work on the Government Center Garage demolition



### Symphony Station Accessibility Improvements



#### Excavation and Ductbank Installation



#### Utility Relocation



- ✓ **This Week** | Crews continued excavation work for the new electrical ductbank, and began work to connect conduit on the underside of the Huntington Ave underpass
- **Lookahead** | Work will continue on the electrical ductbank on Massachusetts Ave and conduit connections at the Huntington Ave underpass