

Week in Review and Lookahead

Friday, July 14, 2023

This week, work continued to progress on Red Line Transformation projects in construction and design, including the Codman Yard Expansion and Improvements project



Codman Yard Expansion and Improvements




[Codman Yard Expansion and Improvements](#): Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews poured ductbanks at three locations within the yard, demolished bedrock to continue the layout of the new ductbank system, and installed conduit and cables for the new junction boxes
- **Lookahead** | Crews will continue to excavate trenches for installation of traction power ductbanks and install utility vaults under the new storage tracks


Cabot Yard and Maintenance Facility Updates



32,500 Feet of Track



50 Units of Special Track



Traction Power & Signals



Cabot Yard: Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ **This Week** | The engineer of record continued developing as-built site drawings for the existing ductbanks based on previous test pit inspections
- **Lookahead** | The engineer of record will continue developing drawings, coordinating locations of existing and proposed traction power ductbanks for use by the contractor during installation of the new infrastructure