

FY19 Q3 Capital Program Update

Report to Fiscal and Management Control Board



Outline of Presentation

- 1. Overarching Capital Program Goals
- 2. FY19 Performance vs. FY19 Key Performance Indicators (KPIs)
- 3. Initiatives to Improve Accountability & Reporting
- 4. Q4 FY19 Look Ahead



Overarching Capital Program Goals

- **15-Year Goal** Achieve a State of Good Repair (SGR)
- 5-Year Goal Execute \$8.0B FY19-23 CIP ... \$6.7B in SGR
- FY19 Goal
 - Award \$1B in new construction and vehicle contracts
 - Deliver \$1B in capital improvements ... **\$850M in SGR**
- Deliver quality programs safely, on schedule and within budget



FY19 Key Performance Indicators (KPIs) (FY19 actuals through 3/31/19)

Key Performance Indicator	FY17 Actual	FY18 Actual	FY19 YTD Actual	FY19 Target
Total Capital Investment	\$811M	\$875M	\$694M (69%)	\$1 billion
State-of-Good-Repair Capital Investment	\$709M	\$720M	\$564M (66%)	\$850M
Capital Construction Contracts Awarded	\$328M	\$639M	\$360M (55%)	>\$650M
Vehicle Procurement Contracts Awarded	New for FY19	New for FY19	\$238M (79%)	\$300M
Percentage of FY19-23 CIP projects Underway/In-Progress	New for FY19	New for FY19	77.4%	>75%
% of FY19 CIP Delivered	New for FY19	New for FY19	58%	95%



FY19 Milestones & Achievements: Reliability Programs

CIP Program	FY19 CIP \$	FY19 Milestones	
Revenue Vehicles	\$237M	 Exercise option contract for additional 194 hybrid buses Implement near-term fleet investments identified in the Integrated Fleet and Facilities Plan Advance planning for Green Line Type 10 vehicle Receive LoNo pilot buses for testing to inform future fleet Complete overhaul of 103 Green Line Type 7 vehicles 	
Track, Signal, and Power	\$144M	 Begin Green Line D Branch Track and Signals project Continue Orange Line Direct Fixation (track) repairs Award Green Line Grade Crossings construction contract 	
Bridges and Tunnels	\$57M	 Initiate design for Lechmere Viaduct rehabilitation Procure professional services for inspection/rating of bridge inventory Award "bridge bundle" design-build contract for six CR bridges Begin Orange Line Tunnel Repair project in downtown core (FY 2020) Procure professional services for North Station Draw 1 Bridge Replacement 	
Stations (includes parking)	\$73M	 Initiate comprehensive station needs assessment Advance design for Winchester Center Station Improvements Award Alewife Garage repairs contract Open Wollaston Station (August 2019). 	
Facilities (admin and maintenance)	\$79M	 Award construction contract for CR Iron Horse Park OCC Advance planning for new or expanded bus maintenance facility, consistent with Integrated Fleet and Facilities Plan Begin Facility Roof Replacement project to replace roofs at 13 facilities 	
System Upgrades	\$67M	 Implement MBTA enterprise asset management program Implement MBTA cybersecurity programs Begin procurement for systemwide radio upgrade project 	





FY19 Milestones & Achievements: Modernization Programs

CIP Program	FY19 CIP \$	FY 2019 Goals and Objectives	
Red and Orange Line Improvements Program	\$154M	 Award Red/Orange Line Signals Design-Build project Introduce new Orange Line cars into revenue service (FY 2020) Receive new Red Line pilot cars for testing (FY 2020) Complete OL Test Track, RL Test Track, and Wellington Track 38/39 (FY 19/20) 	
Commuter Rail Safety and Resiliency Program	\$109M	 Achieve Positive Train Control milestones Award North Side Automatic Train Control work Initiate Commuter Rail resiliency program 	
Accessibility Program	\$49M	Enhance system-wide accessibility through investment in station upgrades, replacement and redundant elevators, bus stop improvements, and removing other barriers at stops and stations	
Risk Management and Mitigation Program	\$38M	 Advance Green Line Train Protection Support OHSA implementation with priority capital investments 	
AFC 2.0	\$16M	Award Design-Build contract for equipment installation (FY 2020)	
Customer Experience and Tech. Improvements Program	\$37M	 Launch Customer Technology Capital Program Improve wayfinding and lighting at Top 10 stations Support Better Bus Project through targeted capital investments in partnership with cities and towns 	
Process Improvements and Innovation	\$15M	 Begin FMIS upgrade and business process redesign Launch Project Management Information System (PMIS) Phase 2 	

Draft for Discussion & Policy Purposes Only





FY19 Milestones & Achievements: Expansion Programs

CIP Program	FY19 CIP \$	FY 2019 Goals and Objectives
Green Line Extension	\$179M	 Introduce new GL Type 9 vehicles into revenue service Bridge replacements at Broadway, Washington Street, and Medford St Complete the Design Packages (DP) for all of the Early Release Construction (ERC) aspects Start Construction of critical retaining walls, track work, bridge work and corridor drainage
Expansion projects	\$17M	 Complete Blue Hill Ave Station on the Fairmount Line Award construction contract for new Chelsea Commuter Rail Station

Draft for Discussion & Policy Purposes Only






FY19 KPI: Award > \$650M in Capital Construction Contracts – Awarded-to-Date

Performance vs. KPIs

Capital Construction contracts on pace to hit FY19 target.




Awarded Construction Contracts – through 3/31/19			
Contract Description	Contract Value (M)		
RL/OL Signals Upgrade Design-Build	\$218		
Iron Horse Park OCC	\$33		
Built up roofing (7 roofs)	\$17		
On-Call Tunnel Repairs Systemwide	\$14		
Green Line Grade Crossings	\$14		
Park Street Station & Wayfinding Improvements	\$13		
Harvard Busway	\$13		
Quincy Adams Elevators	\$10		
Single Ply Roofing (6 Roofs)	\$7		
Structure Repairs Systemwide	\$6		
Alewife Garage Repairs	\$6		
Bus Stops (80 Bus Stops)	\$4		
SCADA	\$3		
Knowledge Corridor Station Platform and Canopy Ext	\$2		
Total	\$360		



FY19 KPI: Award > \$650M in Capital Construction Contracts – Planned for FY19

Capital Construction contracts on pace to hit FY19 target.



Anticipated Construction Contracts			
Contract Description	Value (M)		
Commuter Rail North Side ATC	\$205		
Rail Bridge Replacement Design-Build	\$102		
North Station Signal Improvements	\$28		
✓ Chelsea Commuter Rail Station	\$32		
Power Resiliency Duct Bank Repairs (8 locations)	\$14		
System-wide Transformer Replacement	\$12		
✓ Causeway Street Duct Bank Repairs	\$7		

Performance vs. KPIs


Since March 31, the following contracts have been awarded;

- Chelsea Commuter Rail Station \$32M
- Causeway Street Duct Bank Repairs \$7M



FY19 KPI: Award \$300M in Vehicle Procurement Contracts- Awarded to Date

Vehicle commitments on pace to hit FY19 target.



Vehicles	Contracts	(¢	M)	
venicies	Contracts	\ ₽	I''I''I'''	


Awarded Vehicle Contracts – Through 3/31/19		
Contract Description	Value (M)	
194 Hybrid Buses	\$150.5	
Green Line Type 10 Professional Services	\$44	
Green Line Train Protection Professional Services	\$18	
5 LoNo Bus Procurement	\$13	
New Bus Professional Services	\$12.5	
Total	\$238	



FY19 KPI: Award \$300M in Vehicle Procurement Contracts- Planned for FY19

Performance vs. KPIs

Vehicle commitments on pace to hit FY19 target.




Vehicles Contracts (\$ M)



FY19 KPI: \$1B Total Capital Investment and \$850M SGR Capital Investment


MBTA continues to make progress toward aggressive capital delivery targets; SGR spend is trailing behind \$850M goal while expansion spend will exceed \$150M target. Management is focused on closing this gap.



As of 3/31/19, the MBTA invested \$694M in its capital program and achieved 69% of FY19 Target. As of April 30, 2019, the MBTA had invested ~\$763M and achieved 76% of its target. April accounting period has not closed as of the date of this presentation.




FY19 KPI: \$1B Total Capital Investment - YTD Total Spending vs. Previous Years





FY19 KPI: \$850M SGR Spending - YTD Total SGR Spending vs. Previous Years

Performance vs. KPIs



Draft for Discussion & Policy Purposes Only



Accountability & Reporting: Monthly Dashboard

- In January, the MBTA launched an enterprise-wide monthly capital dashboard for departments, consisting of a standard dashboard report and a review of capital projects to improve accountability and reporting.
- Some of the key KPI's being monitored include;
 - FY19 plan vs. expenditures vs. forecast
 - Lockbox project spending oversight
 - Tracking against planned contract award
 - Status of Major Milestones




Risks, challenges and mitigations





Accountability and Reporting: FY19 Lockbox Spending

We have reinforced our focus and oversight towards Lockbox funding through more rigorous monitoring and reporting around Lockbox expenditure, allowing for dedicated discussion around this during monthly dashboard reviews with the respective departments.



Draft for Discussion & Policy Purposes Only



Accountability & Reporting Initiatives

Accountability & Reporting: Launched PMIS Phase II Processes and Training

The PMIS Implementation have made significant progress over the last quarter in finalizing phase 2 and starting to train all relevant stakeholders on the newly deployed processes. We will continue to build on the momentum as we onboard more projects and train more users over the next few months.

762 Users Received basic training	deployed this month	 The new capital project processes deployed this month will increase process efficiencies, create transparency and improve collaboration between consultants, contractors and MBTA staff across projects.
320 Projects Onboarded	Users Received 51 Process training	 Some of these processes include RFI's, Change Orders, Design Changes, Daily Reports, Incident Reports etc. while they also enable 'electronic signature'.
Documents 574k uploaded	Size of files migrated 3017 GB	 The MBTA has also increased its internal PMIS administration and training capacity, driving towards better user support, adoption and sustainability.



FY19 Q4 Look Ahead

- Management continues to focus on:
 - Carefully managing projects within the SGR and expansion programs to achieve the FY19 milestones and objectives.
 - Concentrating on contract awards in Q4 to build a pipeline that will drive future spend.
 - Since March 31, 2019, the MBTA awarded another \$233M in capital contracts (including the South Coast Rail PM/CM contract for \$109M)
 - Closely monitoring outstanding expenditure over the next 2 months, leveraging our monthly capital dashboard reviews to drive timely processing.
 - Preliminary FYTD 2019 capital spend through April, 2019 is ~\$763M, including ~\$621M of SGR.
 - Lockbox FY19 YTD capital spend through April, 2019 is ~\$107M.
 - Q4 has historically been the highest quarter for capital expenditures. However, \$850M SGR target is aggressive and represents \$130M (18%) increase over prior year.