

REPLACEMENT OF THE GLOUCESTER DRAWBRIDGE OVER THE ANNISQUAM RIVER BRIDGE NO. G-05-028





March, 2019 MBTA Contract No. H62CN03



PRESENTATION OUTLINE

- Existing Bridge
- Project components
- Existing structure conditions
- Proposed replacement
- Construction staging
- Proposed Bridge Rendering
- Upcoming Activities



EXISTING BRIDGE



GLOUCESTER DRAW | BRIDGE NO. G-05-028 | GLOUCESTER, MA PHOTOGRAPH OF EXISTING BRIDGE

- MBTA Bridge over the Annisquam River in Gloucester. Carries the Newburyport/Rockport commuter line
- Steel single leaf trunnion bascule drawbridge
- Built in 1911, Reconstructed in 1932 and Updated in 1984



PROJECT COMPONENTS







BASCULE SPAN – CLOSED POSITION





BASCULE SPAN – OPEN POSITION








EXISTING CONTROL TOWER (WEST OF RIVER)






EXISTING WEST ABUTMENT





EXISTING EAST ABUTMENT






EXISTING TIMBER TRESTLE





EXISTING BRIDGE CONDITIONS






 Extensive deterioration of steel members, including rusting, corrosion, and pockets of pack rusts



PROPOSED BRIDGE






CONSTRUCTION STAGING





STAGE 0 - COMPLETE






 Preliminary repair work to strengthen bridge to maintain service during construction stages




STAGE 1



- Divert all train traffic to the existing northerly track.
- Demolish the southern half of the timber trestle.
- Install control house and in-water foundations on south side.




STAGE 1 – TEMPORARY WORKS, DEMOLITION AND IN WATER FOUNDATION





 Contractor to install external bracing and access platform prior to demolition of existing southern timber trestle.



STAGE 1 - CURRENT










- Installation of temporary work platform.
- Drilling of micropiles for lateral bracing.
- Installation of longitudinal strengthening.




STAGE 2



- Demolish existing southern bascule span.
- Construct new southern bascule span and approach spans.
- Install new southern track and signal system.



STAGE 3



- Relocate traffic onto new southern track, demolish the existing northern structure and track.
- Reconstruct new northern bascule span and approaches.
- Install new northern track and signal system.



PROPOSED BRIDGE RENDERING



GLOUCESTER DRAW | BRIDGE NO. G-05-028 | GLOUCESTER, MA PHOTOSIMULATION OF PROPOSED BRIDGE



UPCOMING ACTIVITIES

- Stage 1 Construction Fall 2018 to Summer 2020
 - Contractor Temp Work Facilities on going
 - Lateral and Longitudinal bracing on going
 - Single Track Train Operations anticipated Late Spring 2019
 - Demolition of South Trestle anticipated <u>Summer 2019</u>
 - Southside In water foundation work Fall 2019 to Fall 2020
 - Begin Stage 2 Work Fall 2020



OPERATIONS DURING DIVERISIONS THROUGH SUMMER 2019

- Planned Weekend Diversions (Two Planned):
 - Commuter Rail Service to terminate at West Gloucester Station –
 Weekend Only.
 - Free bus shuttles to be provided to Gloucester and Rockport Stations.
 - (1) Weekend in April 2019
 - Weekend of May 18, 2019
- Potential Summer Weekday Diversions (if needed):
 - Commuter Rail Service to terminate at West Gloucester Station Monday to Friday.
 - Free bus shuttles to be provided to Gloucester and Rockport Stations.
 - Similar to Summer Service 2018.
 - Diversions to be outside of peak rush hour, between 9 am and 4 pm.



OVERALL PROJECT SCHEDULE

- Construction Stage 0 (Completed Fall 2018)
- Construction Stage 1 (Current)
 - Target Completion Fall 2020
- Construction Stage 2 (Contract Milestone #1)
 - New South Bridge/Track complete and Operating Spring 2021
- Construction Stage 3 (Contract Milestone #2)
 - New North Bridge/Track complete Spring 2022
- Substantial Completion (Contract Milestone #3)
 - Both Bridges/Tracks Operational Summer 2022