

# Capital Program Update: FY19 Year End

Report to Fiscal and Management Control Board

**July 23, 2019** 



#### **Outline of Presentation**

- 1. Overarching Capital Program Goals
- 2. FY19 Performance vs. FY19 Key Performance Indicators (KPIs)
- FY20 Look Ahead



#### Performance vs. Capital Program Key Performance Indicators (KPIs)

MBTA has met FY19 capital program goals – spending over \$1 billion in capital investment and awarding over \$1 billion in new contracts


| Key Performance Indicator                                  | FY16<br>Actual  | FY17<br>Actual  | FY18<br>Actual  | FY19<br>Target | FY19 YTD<br>Actual* | Status   |
|--|-----------------|-----------------|-----------------|----------------|---------------------|----------|
| Total Capital Investment                                   | \$748M          | \$811M          | \$875M          | \$1B           | ~\$1,058M           | <b>✓</b> |
| Reliability/Modernization Programs Capital<br>Investment   | \$502M          | \$709M          | \$720M          | \$850M         | ~\$851M             | <b>√</b> |
| Expansion Programs Capital Investment                      | \$246M          | \$102M          | \$155M          | \$150M         | ~\$207M             | <b>√</b> |
| Capital Construction Contracts Awarded                     | \$110M          | \$345M          | \$639M          | \$650M         | \$849M              | <b>√</b> |
| Vehicle Procurement Contracts Awarded                      | New for<br>FY19 | New for<br>FY19 | New for<br>FY19 | >\$300M        | \$406M              | <b>✓</b> |
| Percentage of FY19-23 CIP projects<br>Underway/In-Progress | New for<br>FY19 | New for<br>FY19 | New for<br>FY19 | >75%           | 79.0%               | <b>√</b> |

<sup>\*</sup>June accounting period has not closed as of the date of this presentation. Capital investment is measured on a cash basis, consistent with prior years.



#### **MBTA Capital Investment by Fiscal Year**

Total MBTA Capital Investment **exceeded \$1 billion in FY19** and was nearly double the FY11-15 average



<sup>\*</sup>June accounting period has not closed as of the date of this presentation.



#### **FY19 Lockbox Spending**

We have reinforced our focus and oversight towards Lockbox funding through more rigorous monitoring and reporting around Lockbox expenditure, allowing for dedicated discussion around this during monthly dashboard reviews with the respective departments.



\$157M

FY19 Lockbox spend thru 6/30



\$150M

Annual Lockbox funding


Major projects with partial Lockbox funding:

- Red Line No. 3 Car Replacement
- Red/Orange Line Signal Program
- Park Street Station Improvements
- Green Line Signal Program
- Station Wayfinding and Brightening
- Alewife Garage Rehabilitation
- North Station Terminal Signal Improvements



#### **Performance vs. Capital Program KPIs – Construction Contracts**


# Construction Contract Awards FY12 – FY19 (excludes Green Line Extension)





## FY19 KPI: Award > \$650M in Capital Construction Contracts - \$849M Awarded

Capital Construction contracts awarded exceeded FY19 target.




| Awarded Construction Contracts – through 6/30/19      |           |  |  |
|---|-----------|--|--|
| Contract Description                                  | Value (M) |  |  |
| Commuter Rail Automatic Train Control                 | \$253     |  |  |
| RL/OL Signals Upgrade Design-Build                    | \$218     |  |  |
| Rail Bridge Replacement Design-Build                  | \$91      |  |  |
| Iron Horse Park OCC                                   | \$33      |  |  |
| Silver Line Ph. 2, Chelsea Commuter Rail Station      | \$32      |  |  |
| Wayfinding & Station Improvements (4 Stations)        | \$30      |  |  |
| North Station Signal Improvements                     | \$26      |  |  |
| Bus Corridor & Infrastructure Improvements Systemwide | \$19      |  |  |
| Power Resiliency Duct Bank Repairs (8 Locations)      | \$18      |  |  |
| Built up roofing (7 roofs)                            | \$17      |  |  |
| On-Call Tunnel Repairs Systemwide                     | \$14      |  |  |
| Green Line Grade Crossings                            | \$14      |  |  |
| Park Street Station & Wayfinding Improvements         | \$13      |  |  |
| Harvard Busway  | \$13      |  |  |
| Systemwide Transformers Replacement Phase 2           | \$11      |  |  |
| Quincy Adams Elevators                                | \$10      |  |  |
| Single Ply Roofing (6 Roofs)                          | \$7       |  |  |
| Duct Bank Replacement, Causeway Street                | \$7       |  |  |
| Structure Repairs Systemwide                          | \$7       |  |  |
| Alewife Garage Repairs                                | \$6       |  |  |
| Bus Stops (80 Bus Stops)                              | \$4       |  |  |
| SCADA   | \$3       |  |  |
| Knowledge Corridor Station Platform and Canopy Ext    | \$3       |  |  |
| Total   | \$849     |  |  |



## FY19 KPI: Award \$300M in Vehicle Procurement Contracts - \$406M Awarded

Vehicle contracts awarded exceeded FY19 target.



| Awarded Vehicle Contracts – through 6/30/19       |           |  |  |
|---|-----------|--|--|
| Contract Description                              | Value (M) |  |  |
| 194 Hybrid Buses                                  | \$150.5   |  |  |
| Green Line Train Protection Vendor                | \$83      |  |  |
| Commuter Rail Locomotive Overhaul Option          | \$85      |  |  |
| Green Line Type 10 Professional Services          | \$44      |  |  |
| Green Line Train Protection Professional Services | \$18      |  |  |
| 5 LoNo Bus Procurement                            | \$13      |  |  |
| New Bus Professional Services                     | \$12.5    |  |  |
| Total   | \$406     |  |  |



#### Notable **vehicle** project milestones during FY19 include:

- Bus: Received 5 "Lo-No" prototype battery electric buses; exercised option for additional 194 hybrid buses
- Green Line: Completed overhaul of 103 Type 7 vehicles
- **Commuter Rail**: Received 5 overhauled F40 locomotives to extend service life and increase reliability




Prototype bus



Before/after photos of F40 locomotive overhaul



**Gloucester Bridge** reduced from two track to single track structure. Revenue service resumed utilizing single track.





#### Wollaston Station Reconstruction

Opening Scheduled for August 2019

#### Project includes:

- New Station Head House
- Three New Elevators
- Two New Escalators
- Modernized, code compliant station





The **Charlestown Seawall Project** is rapidly progressing with an anticipated completion of the shoreline stabilization/resiliency work by December 2019



Charlestown Seawall



#### **MBTA FY19 Milestones & Achievements: Modernization Programs**

#### **Positive Train Control**

Notable PTC Program milestones during FY19 include:

- Hardware installation completed
- Extension to 2020 granted by FRA
- Initial Revenue ServiceDemonstration phase on the2 pilot lines completed
- 7 lines placed in Extended Revenue Service Demonstration
- PTC on schedule to meet December 31, 2020 regulatory deadline for completion






#### **MBTA FY19 Milestones & Achievements: Modernization Programs**

#### Red Line / Orange Line Program

- Completed Orange Line Test Track
- Wellington Tracks 33-38 substantially complete
- Received Orange Line pilot cars





Wellington Track 33-38



#### **MBTA FY19 Milestones & Achievements: Modernization Programs**

**Downtown Crossing (DTX) Station Elevators** completed construction of two new elevators to bring the station toward egress compliance



New DTX Elevator Nos. 998 and 999 at Redline Northbound Passageway



New DTX Elevator Nos. 998 and 999 at Orange Line Oak Grove Platform



#### **MBTA FY19 Milestones & Achievements: Expansion Programs**

#### **Green Line Extension**

- Introduced new GL Type 9 vehicles into revenue service
- Started construction of critical retaining walls, track work, bridge work and corridor drainage

DB Entity - Medford Street - Installing Temporary Drainage



#### Received 9 of 24 green line type 9 cars



DB Entity - Washington Street Bridge - Chipping concrete, grading





## **FY19 Milestones & Achievements: Expansion Programs**

# Blue Hill Ave Commuter Rail Station opened February 2019








#### FY20 Look Ahead: FY20-24 CIP programs reflect \$9.4 billion

#### FY20-24 CIP by Priority and Program (\$M)





# **FY20 Capital Program Key Performance Indicators (KPIs)**

| Key Performance Indicator                               | FY19 Actual* FY19 Target |              | FY20 Target |  |
|---|--------------------------|--------------|-------------|--|
| Total Capital Investment                                | ~\$1,058M                | \$1B         | \$1.4B      |  |
| Reliability/Modernization Programs Capital Investment   | ~\$851M                  | \$850M       | \$875M      |  |
| Expansion Programs Capital Investment                   | ~\$207M                  | \$150M       | \$539M      |  |
| Capital Construction Contracts Awarded                  | \$849M                   | \$650M       | \$850M      |  |
| Vehicle Procurement Contracts Awarded                   | \$406M                   | >\$300M      | \$250M      |  |
| Professional Services Contracts Awarded                 | New for FY20             | New for FY20 | TBD         |  |
| Percentage of FY20-24 CIP projects Underway/In-Progress | 79.4%                    | >75%         | >75%        |  |

<sup>\*</sup>June accounting period has not closed as of the date of this presentation.



# Massachusetts Bay Transportation Authority

**Appendix** 



| CIP Program                              | FY19 CIP \$ | FY19 Milestones   |
|--|-------------|---|
| Revenue Vehicles                         | \$237M      | Exercise option contract for additional 194 hybrid buses  Award future bus procurement consultant contract awarded  Advance planning for Green Line Type 10 vehicle  Received all 5 "LoNo" prototype buses for testing to inform future fleet  Complete overhaul of 103 Green Line Type 7 vehicles  |
| Track, Signal, and<br>Power              | \$144M      | Begin Green Line D Branch Track and Signals project Continue Orange Line Direct Fixation (track) repairs Award Green Line Grade Crossings construction contract   |
| Bridges and Tunnels                      | \$57M       | <ul> <li>✓ Initiate design for Lechmere Viaduct rehabilitation</li> <li>✓ Procure professional services for inspection/rating of bridge inventory</li> <li>✓ Award "bridge bundle" design-build contract for six CR bridges</li> <li>• Begin Orange Line Tunnel Repair project in downtown core (FY 2020)</li> <li>✓ Procure professional services for North Station Draw 1 Bridge Replacement</li> </ul> |
| Stations<br>(includes parking)           | \$73M       | <ul> <li>✓ Initiate comprehensive station needs assessment</li> <li>✓ Advance design for Winchester Center Station Improvements</li> <li>✓ Award Alewife Garage repairs contract</li> <li>□ Open Wollaston Station (August 2019).</li> </ul>  |
| Facilities<br>(admin and<br>maintenance) | \$79M       | <ul> <li>✓ Award construction contract for CR Iron Horse Park OCC</li> <li>□ Advance planning for new or expanded bus maintenance facility</li> <li>✓ Begin Facility Roof Replacement project to replace roofs at 13 facilities</li> </ul>  |
| System Upgrades                          | \$67M       | □ Implement MBTA enterprise asset management program □ Implement MBTA cybersecurity programs • Begin procurement for systemwide radio upgrade project   |



# **FY19 Milestones & Achievements: Modernization Programs**

| CIP Program   | FY19 CIP \$ | FY 2019 Goals and Objectives   |
|---|-------------|--|
| Red and Orange Line<br>Improvements<br>Program              | \$154M      | <ul> <li>✓ Award Red/Orange Line Signals Design-Build project</li> <li>Introduce new Orange Line cars into revenue service (FY 2020)</li> <li>Receive new Red Line pilot cars for testing (FY 2020)</li> <li>Complete OL Test Track, RL Test Track, and Wellington Track 38/39 (FY 19/20)</li> </ul> |
| Commuter Rail Safety<br>and Resiliency<br>Program           | \$109M      | <ul> <li>✓ Achieve Positive Train Control milestones</li> <li>✓ Award North Side Automatic Train Control work</li> <li>✓ Initiate Commuter Rail resiliency program</li> </ul>  |
| Accessibility Program                                       | \$49M       | Enhance system-wide accessibility through investment in station upgrades,<br>replacement and redundant elevators, bus stop improvements, and removing<br>other barriers at stops and stations  |
| Risk Management and<br>Mitigation Program                   | \$38M       | <ul> <li>✓ Award Green Line Train Protection</li> <li>□ Support OHSA implementation with priority capital investments</li> </ul>   |
| AFC 2.0   | \$16M       | Award Design-Build contract for equipment installation (FY 2020)   |
| Customer Experience<br>and Tech.<br>Improvements<br>Program | \$37M       | <ul> <li>✓ Launch Customer Technology Capital Program</li> <li>□ Improve wayfinding and lighting at Top 10 stations</li> <li>□ Support Better Bus Project through targeted capital investments in partnership with cities and towns</li> </ul>   |
| Process Improvements and Innovation                         | \$15M       | <ul> <li>✓ Begin FMIS upgrade and business process redesign</li> <li>✓ Launch Project Management Information System (PMIS) Phase 2</li> </ul>  |



# **FY19 Milestones & Achievements: Expansion Programs**

| CIP Program          | FY19 CIP \$ | FY 2019 Goals and Objectives  |
|----------------------|-------------|---|
| Green Line Extension | \$179M      | <ul> <li>✓ Introduce new GL Type 9 vehicles into revenue service</li> <li>✓ Start the bridge replacements at Broadway, Washington Street, and Medford St</li> <li>✓ Complete the Design Packages (DP) for all of the Early Release Construction (ERC) aspects</li> <li>✓ Start Construction of critical retaining walls, track work, bridge work and corridor drainage</li> </ul> |
| Expansion projects   | \$17M       | ✓ Complete Blue Hill Ave Station on the Fairmount Line ✓ Award construction contract for new Chelsea Commuter Rail Station  |





#### **MBTA Long Term Capital Plan**

Reliability/Modernization investment is part of a 15-year long-term capital plan to address capital needs for asset condition and modernization while also making additive investments in system transformation, safety, and capacity enhancements

