## Building a better T.

# E Branch 28-Day Full Access **Track & Intersection Upgrades**



14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 |

### Weekly Roll-Up Summary | August 8 - 14, 2020

During our second week, crews completed upgrades at Longwood Ave and Forsyth St intersections and installed approximately 5,800 feet of track. Along South Huntington Ave crews begin to seal tracks and laid ballast. See Video



10% 20% 30% 40% 60% 70% 80% 90% 56%



### Track Replaced 5,800 ft Completed




· Mitigate risk of unplanned service disruptions and improve travel times



### **Intersections Upgraded** 2 Completed



· Improve safety and comfort for riders, bicyclists, drivers, and pedestrians



#### **KEEPING CONNECTED | WITH RIDERS & THE COMMUNITY**

#### **Alternative Service | Shuttle Buses and Free Route #39**



# Moderate

Average 8-10 Riders per-bus

### 3-5 Min

Peak Headway

### **Moderate**

Traffic @ S. Huntington Ave

### Low

Traffic @ Huntington Ave

#### **Engagement |** Customers & Communities







#### Minimizing Impacts to the Community

- · Limiting vehicle idling
- Completing work quickly to move out of areas
- Noise Hotline | (508) 676-3517 | available 24/7

#### **Caring for our Customers & Communities**

- Police officers to assist with pedestrians & safety
- · Smoother ride will result from improvements
- Responding quickly to emails from customers (GLT@mbta.com)
- Communicating progression of work at <u>mbta.com/greenlineE</u>

### **LOOKAHEAD | THIS WEEKEND AND BEYOND**



#### This weekend, crews will focus in the following areas:

- Ruggles St and Fire Department intersections
- Evans Way under construction
- Continued track replacement and paving along South Huntington Ave

	August 2020							
Upcoming Work Location	14 F	15 S	16 S	17 M	18 T	19 W	20 T	21 F
South Huntington Ave								
Evans Way								
Fire Dept Crossing & Ruggles St Intersection								
Forsyth Way (Parker St)								
Huntington Ave/S. Huntington Ave (Curve)								