

Week in Review and Lookahead

Friday, July 28, 2023

Today, crews are finalizing work on the **B Branch Track Upgrades** project. Through this project we have replaced over 2,800 feet of track, upgraded two intersections, and leveraged the opportunity to complete other work around the B Branch. This project will result in safer, more reliable service for Green Line riders. Service will return on time Saturday, July 29.

From Saturday, July 29 through Wednesday, August 9, **Green Line** service will be suspended between North Station and Government Center to allow a private developer to work on Government Center Garage demolition.



B Branch Track Upgrades



Blandford Mall Full-depth Track Replacement & Intersection
(400 feet of Track)



100% Completed

Packard's Corner Full-depth Track Replacement & Intersection
(800 feet of Track)



100% Completed

Harvard to Griggs Full-depth Track Replacement
(1550 feet of Track)



100% Completed

B Branch Track Upgrades: Replace over 2,800 feet of track near Blandford Street Station, at Packard's Corner, and between Harvard Ave and Griggs Street to help improve safety and reliability

- ✓ **This Week** | Crews completed paving at the Packard's Corner and Blandford St intersections, and made final adjustments between Harvard Ave and Griggs St
- **Lookahead** | Final track alignment will be completed between Harvard Ave and Griggs St, and crews will clean up and demobilize from work areas before test trains run Friday night. B Branch service will resume on time Saturday, July 29

Symphony Station Accessibility Improvements



Excavation and Duct Bank Installation



14%
Completed

Utility Relocation



0%
Completed

- ✓ **This Week** | Crews continued installing conduit, backfilling a portion of the telephone duct bank, and relocating a 12" gas line
- **Lookahead** | Work on gas line relocation and telephone conduit construction will continue