



Week in Review and Lookahead

Friday, September 1, 2023

This week, the Red Line Transformation team continued preparations for the [full-access closure of the Ashmont Branch](#) planned for October 14 - 29, and the [MBTA announced upcoming service changes](#) that will affect the Red Line. Check the [alerts page](#) to stay up to date.




Signal Upgrades



Signal Upgrades: Increase safety and reliability with modernized signals

- ✓ **This Week** | Crews delivered racks, wires, and cables, and worked in signal houses at various Red Line stations
- **Lookahead** | Material deliveries, installation, and testing of signal components are scheduled to take place throughout the Red Line during weekend diversions


Codman Yard Expansion and Improvements



Codman Yard Expansion and Improvements: Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews excavated trenches to place new duct banks, demolished bedrock, and continued with vegetation removal
- **Lookahead** | Crews will continue with duct bank installation and vegetation management

Cabot Yard and Maintenance Facility Updates



Cabot Yard: Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ **This Week** | Crews excavated in preparation of duct bank placement
- **Lookahead** | Crews will excavate and install duct banks for the next three weeks

*Schedule subject to change with weather conditions and in accordance with public health directives
Project percentages represent the value of the installed work