

Red Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, July 28, 2023

On the Red Line, track and tie replacement will continue during the month of August. Check the [Red Line alerts page](#) to stay up to date on when shuttles will replace service.



Codman Yard Expansion and Improvements




[Codman Yard Expansion and Improvements](#): Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews graded and cleaned electrical trenches areas in preparation for trackwork and underdrain work
- **Lookahead** | Crews will continue with duct bank installation and start trackwork


Cabot Yard and Maintenance Facility Updates




32,500 Feet of Track



50 Units of Special Track



Traction Power & Signals



Cabot Yard: Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ **This Week** | Surveyors performed layouts for the upcoming new duct bank installation and equipment mobilization
- **Lookahead** | Crews will be saw cutting and removing asphalt in preparation for the excavation of the new duct bank trenches