

A photograph of a commuter train at a station platform. The train is primarily purple with a silver lower section and a yellow stripe. A large black 'T' logo is visible on the purple side. An 'EMERGENCY ENTRY' sign is located above the windows. The platform has overhead lights and structural elements.

FMCB Commuter Rail Update

January 29, 2018



Contract Management


- MBTA senior leadership met with the CEO of Keolis' International division, the Director of Keolis North America, and the Keolis GM to address winter performance, discuss lessons learned, and set expectations going forward.
- Keolis established the Joint Incident Command Center (ICC), a centralized rapid response team modeled after the T's Emergency Operations Center (EOC).
- Keolis is ramping up efforts to fill key personnel vacancies deemed critical to commuter rail operations.
- MBTA and Keolis are expanding the successful line-by-line approach to other lines, applying best practices and lessons learned from Worcester and Haverhill.



Equipment Availability


Locomotive Availability (last 12 weeks)

Target: 67 Locomotives Available



Coach Availability (last 12 weeks)


Target: 369 Coaches Available





Cancellations and Terminations

2017 had 142 fewer cancellations and terminations than 2016, a 19% reduction




***cancellation** = train never started its trip; **termination** = train started but did not complete its trip



Causes of Train Cancellations – 2017 year in review

Cancellations are typically caused by mechanical failures

Top 10 Cancellation Causes (Frequency)





Cancellations Due to Equipment Shortages

2017 Month	Cancellations due to Equipment Shortages
Jan	2
Feb	9
Mar	53
Apr	46
May	1
Jun	13
Jul	14
Aug	5
Sep	6
Oct	8
Nov	2
Dec	2
Total	161




RRPictureArchives.NET Image Copyright Zach Pumphery



Causes of Train Terminations – 2017 year in review

Terminations are typically caused by mechanical failures




On Time Performance (OTP)





On Time Performance


On Time Performance (OTP) by Week





Performance During Extreme Cold & Winter Storms

First Half of January OTP






Winter Resiliency Lessons Learned

What Worked

- Equipment prepared and ready
- Snow storm plan is robust and will be updated for storm surges
- Maintained strong mechanical availability during and after weather events
- Additional contract labor available for snow clearance
- Snow clearance at stations very good

Good job by @MBTA @MBTA_CR crews to keep @boston_landing station clear of snow for transit users.



2 6 20

What Didn't Work


- Switch clearance at BET overnight on January 4th was delayed, causing poor Northside startup day after storm. **Solution: created clearer accountability, some org changes, better defined timelines, and improved escalation procedures. Upgrades planned to switches and heaters**
- Overnight communication and coordination less effective than daytime activity. **Solution: completely overhauled command center setup—established joint MBTA-KCS ICC allowing for rapid coordination and quick clearing of actions**
- Amtrak switch issues caused disruption at South station on afternoon of storm

Joint Incident Command Centre (ICC)

Improved Collaboration and Effectiveness of Incident Command Center

🕒 New protocol established for joint ICC:

- MBTA and Keolis co-located in one ICC
- Incident Manager web-based & app-based tool fully deployed to ensure single point of truth and live information flow from the field
- In-person continuous representation from all key departments & senior management from MBTA & Keolis
- Improved collaboration, response times, communication, solution development and effectiveness






OTP Within 5 Minutes

	2016 Average	1-2017	2-2017	3-2017	4-2017	5-2017	6-2017	7-2017	8-2017	9-2017	10-2017	11-2017	12-2017	2017 Average
Fairmount	95.6%	97.8%	97.2%	96.4%	97.6%	95.8%	97.3%	98.3%	97.3%	97.5%	98.0%	96.6%	97.6%	97.3%
Fitchburg	85.8%	88.3%	75.0%	80.9%	88.1%	91.1%	85.7%	88.9%	89.7%	91.3%	79.8%	70.8%	82.8%	84.6%
Franklin	85.0%	91.2%	84.9%	89.0%	88.7%	91.0%	88.7%	88.2%	86.6%	88.6%	82.5%	85.4%	86.0%	87.7%
Greenbush	96.9%	97.1%	97.7%	94.8%	93.9%	94.6%	95.0%	97.4%	95.3%	95.6%	85.3%	95.2%	96.1%	94.7%
Haverhill	86.7%	89.2%	80.4%	85.1%	91.9%	90.4%	80.6%	79.0%	88.8%	81.3%	74.7%	78.3%	89.8%	84.1%
Kingston/Plymouth	96.3%	95.6%	95.5%	91.7%	95.0%	94.0%	92.4%	94.7%	95.1%	95.3%	84.2%	91.8%	94.9%	93.3%
Lowell	93.3%	92.7%	86.5%	90.2%	94.6%	96.8%	94.8%	95.2%	94.5%	89.1%	88.2%	85.7%	90.1%	91.6%
Middleboro	94.1%	93.4%	94.7%	92.6%	90.2%	93.0%	88.7%	92.4%	91.2%	90.8%	83.2%	88.9%	93.0%	90.9%
Needham	91.4%	90.6%	83.4%	92.6%	92.7%	94.7%	91.6%	94.1%	92.3%	92.0%	90.0%	91.0%	89.0%	91.4%
Newburyport	90.9%	89.5%	81.0%	85.0%	90.5%	94.1%	87.1%	92.5%	87.5%	89.1%	88.5%	89.3%	88.1%	88.6%
Providence	86.9%	88.7%	80.0%	87.8%	92.2%	89.6%	86.4%	89.0%	89.3%	89.2%	86.6%	87.7%	89.2%	88.0%
Rockport	92.5%	90.0%	83.4%	87.7%	91.4%	94.1%	89.1%	92.6%	89.1%	83.6%	86.6%	88.5%	86.5%	88.6%
Stoughton	87.0%	84.6%	78.4%	87.1%	87.6%	87.8%	87.1%	91.0%	89.1%	89.8%	84.8%	85.9%	84.5%	86.7%
Worcester	77.1%	84.6%	82.8%	81.3%	74.5%	79.3%	69.1%	80.2%	82.5%	74.5%	79.4%	89.5%	93.2%	81.0%
Grand Total	89.3%	90.8%	85.4%	88.3%	90.3%	91.5%	87.4%	90.3%	90.2%	88.4%	85.1%	87.2%	89.9%	88.8%



OTP Within 10 Minutes

	2016 Average	1-2017	2-2017	3-2017	4-2017	5-2017	6-2017	7-2017	8-2017	9-2017	10-2017	11-2017	12-2017	2017 Average
Fairmount	97.6%	99.1%	98.7%	98.2%	98.5%	98.2%	98.6%	98.9%	98.2%	99.0%	98.8%	98.6%	99.3%	98.7%
Fitchburg	92.7%	95.1%	85.6%	90.4%	94.3%	96.9%	93.2%	94.3%	94.3%	96.4%	90.6%	85.7%	91.9%	92.5%
Franklin	93.2%	96.6%	92.2%	96.1%	92.9%	96.2%	96.2%	93.9%	94.0%	95.5%	91.4%	92.4%	94.8%	94.4%
Greenbush	98.0%	98.3%	99.0%	97.8%	97.2%	97.5%	97.1%	98.9%	97.6%	98.1%	95.4%	97.5%	97.6%	97.7%
Haverhill	93.5%	94.8%	88.9%	92.1%	95.8%	96.0%	90.4%	90.4%	95.7%	90.0%	87.1%	88.4%	92.7%	92.0%
Kingston/Plymouth	97.8%	97.9%	97.8%	95.8%	97.2%	97.6%	96.2%	97.4%	97.9%	98.8%	95.4%	96.5%	98.8%	97.3%
Lowell	97.3%	96.8%	96.8%	97.0%	97.6%	99.0%	97.4%	98.7%	98.7%	97.5%	95.3%	95.4%	95.4%	97.1%
Middleboro	97.2%	96.4%	96.7%	95.5%	94.4%	96.9%	95.0%	97.6%	96.8%	95.0%	96.3%	96.0%	95.4%	96.0%
Needham	96.6%	97.6%	92.0%	98.5%	97.9%	98.2%	95.9%	97.2%	95.9%	96.6%	96.4%	94.6%	96.8%	96.5%
Newburyport	95.9%	96.0%	91.6%	91.1%	95.1%	98.2%	93.6%	96.5%	95.5%	95.0%	95.0%	96.3%	96.2%	95.0%
Providence	93.4%	94.5%	86.8%	93.2%	95.1%	94.0%	92.6%	94.0%	93.8%	95.1%	93.4%	94.5%	93.7%	93.4%
Rockport	97.1%	95.8%	92.1%	92.5%	96.0%	97.2%	94.6%	96.6%	95.7%	92.4%	92.6%	94.4%	94.3%	94.5%
Stoughton	94.9%	93.3%	88.6%	93.2%	95.2%	94.8%	94.4%	96.0%	95.8%	95.3%	92.9%	95.9%	94.3%	94.2%
Worcester	88.7%	93.7%	92.3%	90.2%	89.2%	88.1%	84.4%	90.4%	91.3%	87.7%	90.7%	95.3%	97.3%	90.8%
Railway Average	95.0%	96.1%	92.7%	94.2%	95.3%	96.1%	93.9%	95.4%	95.6%	94.9%	93.5%	94.3%	95.5%	94.8%





Boosting On Time Performance (OTP)

- ⦿ Data Analysis – Commuter Rail Delay Matrix (See appendix)

- ⦿ Line-by-Line Plan
 - Worcester Line (implemented end of October 2017)
 - Haverhill Line (implemented end of November 2017)



Worcester Line Plan


Initiated October 23, 2017



Worcester Line Plan – Update

Line performance has bounced back after weather events

Worcester Line OTP (within 5 minutes)




- Regular metrics review and sustainability meetings are ensuring that focus remains on key areas
- Since January 4 storm, have delivered:
 - Two 100% weekdays
 - Seven 100% AM peaks
 - Four 100% PM peaks
- Worcester Line ranked 5th during week after storm



Worcester Line Plan – Update

Line performance has bounced back after weather events

Worcester Line OTP (within 10 minutes)





Worcester Line: Results

December Weekday Performance

- 6% of December weekday delay events occurred on the Worcester Main Line. (down from 14% in October & 7% in November)
- 0 cancellations/terminations
- 83 delay events (down from 325 in October and 145 in November). 68 of these were of 5 minutes or more (down from 111 in November).
- 5 delay events (61 in October, 21 in November) and 53 minutes (292 in October, 129 in November) were caused by Heavy Ridership - 2 in peak
- There were 3 delays attributed to Insufficient Staffing – all on train 520.
- 69 non-residual delays were categorized as 24 Engineering, 10 Mechanical, 14 Transportation, and 21 related to unanticipated passenger accommodations or extraordinary events.



Haverhill Line Plan

Initiated November 27, 2017



Haverhill Line Plan


Prioritizing actions to improve line performance within infrastructure constraints



Data analysis to identify biggest improvement opportunities



Targeted studies by experienced managers on key trains and platforms



Department	Action	Description	Owner	START	ETA	STATUS
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
Signal Systems	Signal System	Assess the impact of the new signal system on the line's performance. This includes the impact on the line's performance during the transition to the new signal system.	Michael Pappas	Q3 2024	Q1 2025	COMPLETE
Line Resistance	RFI RF	Investigate the impact of RFI on the line's performance. This includes the impact on the line's performance during the transition to the new signal system.	Michael Pappas	Q3 2024	Q1 2025	COMPLETE
Line Resistance	RFI RF	Investigate the impact of RFI on the line's performance. This includes the impact on the line's performance during the transition to the new signal system.	Michael Pappas	Q3 2024	Q1 2025	COMPLETE
Line Resistance	RFI RF	Investigate the impact of RFI on the line's performance. This includes the impact on the line's performance during the transition to the new signal system.	Michael Pappas	Q3 2024	Q1 2025	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE
OTIS Engineering	Level Out Change	Change the line out block on the Davis and Fletcher Sts. The plan for leveling Davis St. is to allow the line to be used during the level out change to allow the line to be used during the level out change.	Michael Pappas	Q2 2024	Q4 2024	COMPLETE

Single action list targeted against biggest priorities

Selected completed actions

- Improvements to Essex and Pearson St gate controls to reduce failures
- Change in track routing to improve track speed
- Destressing of rail to remove speed restriction
- Additional staffing to improve resilience of morning trains from Bradford facility
- Transportation managers stationed at BET and Bradford facility at key times to improve service
- Development of daily metrics to improve visibility of line performance


Further actions underway

- Review of signal system and gate failures to identify potential improvements
- Investigation of options for speed increases on line
- Exploration of options to reduce infrastructure limitations on line



Haverhill Line Plan Initial Results


Haverhill Line OTP (within 5 minutes)





Haverhill Line Plan Initial Results

Haverhill Line OTP (within 10 minutes)





Haverhill Line: Results

December Weekday Performance


- 163 December weekday delay events occurred on the Haverhill Line – down from 374 in October & 333 in November.
- 49 delays were logged as residual, down from 88 in November
- 5 trains were terminated, 1 cancelled, and 4 originated enroute (compared to 4, 0, and 4 in November, respectively)
- 128 delays were 5 minutes or more (212 in November)
- 70 delays were 10 minutes or more (87 in November)
- 20 delays were over 30 minutes - including 10 related to switch failures (6 on 12/29). There were 7 delays over 30 minutes in November
- 10 Delays for late Amtrak trains (Downeaster), down from 16 in November

Locomotive Performance






Legacy Locomotive Fleet Performance



Note:
Of the 37 F40s,
16 of the worst
performers are
out for overhaul
work.




HSP-46 (MPI) Locomotive Fleet Performance





2017 year end round-up

- ⦿ OTP over the year at 88.8% compared to 10 year average of 86.9%
- ⦿ Lowest level of train cancellations in the last 3 years delivered in 2017
- ⦿ Worcester line performance improvement program successfully deployed
- ⦿ Successful Slippery Rail season improvement plan implemented





Commuter Rail Delay Matrix – November and December 2017





Commuter Rail Delay Matrix – November 2017

Noteworthy Causes of Delay – Transportation Operations and Other

Weather	Slippery Rail	Events:	204(10%)
	66 of these events (approximately 1/3) were on the Fitchburg Line. Another 25% were on the Haverhill and Franklin Lines. This is similar in quantity and duration to November 2016.	Total Minutes:	1,505(10%)
		Average Delay:	7.4minutes
		Longest Delay:	38minutes
Transportation	Other Transportation Delay	Events:	80(4%)
	15 (19%) list door and trap procedure - typically 4-6 minutes per delay. 11 of these were on train 217, the 5:35 departure from North Station to Haverhill, one after 11/20 new crew schedule.	Total Minutes:	483(3%)
		Average Delay:	6.0minutes
		Longest Delay:	20minutes
Operational Conflicts	Amtrak, Commuter, Freight & Terminal Congestion	Events:	179(9%)
	58% due to conflicts with other commuter rail trains, split almost evenly between "Commuter Conflicts" and "Terminal Congestion". 36% due to conflicts with Amtrak, and 6% due to freight conflicts.	Total Minutes:	1,040(7%)
		Average Delay:	5.8minutes
		Longest Delay:	22minutes



Commuter Rail Delay Matrix – November 2017

Noteworthy Causes of Delay - Mechanical

Other Mechanical	Other Mechanical Failure	Events: 34(2%)
	4 due to the air system - e.g. leaks or parted hoses	Total Minutes: 417(3%)
	3 each due to fumes in cab (3 separate sets), no sand, & flat spots.	Average Delay: 12.3minutes
		Longest Delay: 61minutes
	Brake System	Events: 14(1%)
Locomotive	5 longest delays were 66, 54, 25, 24 and 19 minutes. Locomotive 1056 had three brake-related delays on three separate dates.	Total Minutes: 248(2%)
		Average Delay: 17.7minutes
		Longest Delay: 66minutes
	Engine (Prime mover)	Events: 57(3%)
	32 (56%) of these events were on F40 locomotives	Total Minutes: 787(5%)
11 (19%) of these events on GP40s	Average Delay: 13.8minutes	
10 (18 %) were on HSPs, (6 due to locked axle or wheel slide)	Longest Delay: 90minutes	
HEP	Events: 31(2%)	
17 (55%) on F40s - 9 events on loco 1062 over 6 days	Total Minutes: 326(2%)	
7 (23%) on GP40s	Average Delay: 10.5minutes	
5 (16%) on HSPs	Longest Delay: 26minutes	



Commuter Rail Delay Matrix – November 2017

Noteworthy Causes of Delay – Engineering

Signal System	Signal System	Events:	72(4%)
	Spread throughout the system & throughout the month.	Total Minutes:	681(4%)
	8 delays were due to a lightning strike.	Average Delay:	9.5 minutes
		Longest Delay:	34 minutes
Infrastructure Maintenance	Gate/Crossing Protection	Events:	63(3%)
	23 (37%) on Haverhill Line	Total Minutes:	446(3%)
	17 (27%) on Fitchburg Line	Average Delay:	7.1 minutes
	7 (11%) on Stoughton Line	Longest Delay:	16 minutes
	Track Out of Service	Events:	59(3%)
	28 (47%) on Lowell Line for GLX project.	Total Minutes:	399(3%)
	16 (27%) on Fitchburg line for tie project & brush cutting.	Average Delay:	6.8 minutes
		Longest Delay:	14 minutes
	Speed Restriction (not pre-approved)	Events:	86(4%)
	67 (78%) on Fitchburg Line, these restrictions spanned most of the month and were largely related to CPF-330.	Total Minutes:	363(2%)
		Average Delay:	4.2 minutes
		Longest Delay:	10



Commuter Rail Delay Matrix – December 2017

Noteworthy Causes of Delay - Engineering

Infrastructure Maintenance	Switch Failure	Events: 89 (6%)
	66 (74%) on North Side Lines.	Total Minutes: 1,621 (12%)
	48 (54%) occurred at just 13 North Side switches, plus 4 more (4%) "enroute" on Haverhill Line	Average Delay: 18.2 minutes
	9 (10%) at Tower A alone - affects all North Side Trains	Longest Delay: 69 minutes
Signal System	Signal System	Events: 78 (6%)
	57 (73%) on Newburyport/Rockport Line	Total Minutes: 646 (5%)
	21 (27%) between Wonderland and Mcnall 12/12-12/13.	Average Delay: 8.3 minutes
	9 (12%) at Chelsea	Longest Delay: 31 minutes
	Signal Code Line Failure	Events: 42 (3%)
	22 (52%) Amtrak Responsibility	Total Minutes: 570 (4%)
12 (29%) Pan Am or Other 3rd Party Responsibility	Average Delay: 13.6 minutes	
8 (19%) Keolis responsibility	Longest Delay: 48 minutes	



Commuter Rail Delay Matrix – December 2017

Noteworthy Causes of Delay – Transportation Operations and Other

Operational Conflicts	Amtrak, Commuter, Freight & Terminal Congestion	Events:	162 (11%)
	52% due to conflicts with other commuter rail trains, split evenly between "Commuter Conflicts" and "Terminal Congestion".	Total Minutes:	889 (7%)
	37% due to conflicts with Amtrak, and 11% due to freight conflicts.	Average Delay:	5.5 minutes
		Longest Delay:	37 minutes
Transportation	Insufficient Staffing	Events:	38 (3%)
	14 delay events on Franklin Line, 6 delay events on Needham Line.	Total Minutes:	264 (2%)
	<u>12/4 Train 520</u> : delayed 12 mins waiting for engineer in Worcester, then held 25 mins at Framingham for train 519 to recrew an engineer.	Average Delay:	6.9 minutes
		Longest Delay:	25 minutes



Commuter Rail Delay Matrix – December 2017

Noteworthy Causes of Delay – Mechanical

Other Mechanical	Brake System	Events: 30(2%)
	12 (40%) occurred on 12/28 and 12/29 - high temperatures in teens.	Total Minutes: 548(4%)
	11 (37%) on GP40s	Average Delay: 18.3minutes
	Can't build air pressure, a frozen hand brake, and a parted air hose.	Longest Delay: 87minutes
Locomotive	Engine (Prime mover)	Events: 32(2%)
	12 (38%) on F40s - five on 1075 12/5 - 12/8, including blown piston	Total Minutes: 229(2%)
	9 (28 %) on HSPs	Average Delay: 7.2minutes
	9 (28%) on GP40s	Longest Delay: 31minutes
	HEP	Events: 21(1%)
	14 locos had delays due to HEP: 5 F40s, 8 GP40s, 1 HSPs. Loco 1062 delayed 4 trains on 12/7, 3 of those caused residual delays. 1128 caused 3 delays on 12/4-12/5 (PC Hits & HEP)	Total Minutes: 188(1%) Average Delay: 9.0minutes Longest Delay: 40minutes
Servicing	Equipment Shortage	Events: 23(2%)
	Caused 23 delays over 20 regular service days in December. (more than 1 per regular weekday)	Total Minutes: 248(2%)
	20 of 23 delays were on North Side Lines	Average Delay: 10.8minutes
	Jumpers, Cables & Hoses	Longest Delay: 35minutes
	All 5 delays due to parted hoses. On 12/29, train 743 caused extensive delay due to air hose issues, including a residual delay of 128 minutes which was 2 nd longest delay of December – see page 2 for details.	Events: 5(0%)
		Total Minutes: 80(1%) Average Delay: 16.0minutes Longest Delay: 34minutes
Cab Electronics	PC Hit	Events: 17(1%)
	13 (76%) on North Side, 8 (47%) on Newburyport/Rockport Line	Total Minutes: 132(1%)
	9 (53%) on GP40s	Average Delay: 7.8minutes
	5 (29%) on Locomotive 1128 - on 4 separate days 12/4-6 & 12/19.	Longest Delay: 21minutes